



PROJECT COMPLETION REPORT



Construction of Latrine is under Progress at Village Bermong



A view of extension of Kitchen and Latrine with CJI Sheets at village Bermong



Mr. Muhammad Ijaz Noori is examine the ceiling at one of shelter at village Bermong provided by St. Columban Mission Pakistan under the project Provision of Permanent latrines, kitchen and ceilings in the 145 permanent shelters built by OBOS Korea & PCSWHR



A view of completed Kitchen at one of shelter at Bermong

**PROVISION OF PERMANENT LATRINES, KITCHEN
AND CEILINGS IN THE 145 PERMANENT SHELTERS
BUILT BY OBOS – KOREA AND PCSWHR FOR
VICTIMS OF EARTHQUAKE IN VILLAGE BERMONG
RAWALAKOT - AJK**

**PAKISTAN COUNCIL FOR SOCIAL
WELFARE & HUMAN RIGHTS**

SAKHI ITBAR SIALKOT 51310 – PAKISTAN
PHONE:- +92-52-3563809 FAX:- +92-52-3563809
Email:- pcswhr@brain.net.pk URL: www.pcswhr.com

PROJECT AT GLANCE

Title of the Project	Provision of Permanent Latrines, Kitchen and Ceilings in 145 Shelters built by OBOS Korea and PCSW&HR for Victims of Earthquake in Village Bermong Rawalakot – AJK
Period of the Project	1 st November 2006 to December 2006
Donor Agencies	St. Columban Mission Pakistan C/O Convent of Jesus & Mary Pakistan
Implementing Organization	Pakistan Council for Social Welfare & Human Rights
Target Area	Village Bermong Sub Division Rawalakot AJK – Pakistan
Beneficiaries	145 Families of Village Bermong
Purpose of the Project	<ul style="list-style-type: none"> • To empower the effected families for their rehabilitation through the process of advocacy, social mobilization. • To provide permanent Latrines, Kitchen and Ceilings to those 145 permanent shelters jointly built by One Body One Spirit Movement (OBOS) Korea and Pakistan Council for Social Welfare & Human Rights (PCSW&HR) • To save the earthquake families from the effects of the weather especially from Dew by providing the ceilings to all 145 shelters. • To Create awareness regarding hygienically point of view by using/providing Latrines and washing of hands after use of Latrine. • To uplift the victims families after the earthquake effects. • To bring the victims families in mainstream after the earthquake effects. • To create awareness regarding cleanness in routine life with health point of view among the children especially school going age children and also promote the use of latrine among the children.
Impact of the Project	<ul style="list-style-type: none"> • The provision of ceilings in 145 permanent shelters, now these shelters may protect the effects of very heavy Dew and also be able to protect the residents of these shelters from very severe cold to some extent. • After the provision of Permanent Latrines, Kitchens and ceilings to all 145 shelters, now these all shelters are completed with all residential aspects (traditionally at hilly areas) These families are now gazing at the future in constructive and optimistic manner and have started their routine life. • All 145 families especially infants are now safe from weather affects like cold season, snowfall and torrential rains etc. • Before the provision of permanent kitchen room was used for cooking purpose and heating systems were installed in the room of each shelter, now separate Kitchen has been provided to each shelter, women are now using these kitchen for cooking purpose smoothly and are now safe from SMOKE effect. • All 145 families especially infants are now safe from weather affects like cold season, snowfall and torrential rains etc. • A village based volunteer group formed during the previous project once again played its important role during this project.

BACKGROUND OF THE PROJECT

As on 8th October 2005 the most powerful Earthquake of Pakistani History destroyed the beauty of Azad Jammu & Kashmir, which is called Paradise on the Earth. Most of the buildings collapsed in the worst affected districts of Muzafarabad, Bagh, Neelam valley and Rawalakot. The massive loss caused by the neural disaster in Azad Jammu Kashmir and the post quake situation in the region, it would be worth while to recall that the ever worst earthquake in the recent history of the region after the pause of 450 years as a similar even had earlier been observed in 1555. The epicenter of 7.6 magnitude calamity was located at 34.493-N, 73.629 E near Muzafarabad, the capital of Azad Jammu Kashmir, at the distance of 105 Kilometer from the federal capital Islamabad.

The adversely affected Azad Jammu Kashmir comprising an area of 13297 kilometer consisted of mountainous terrain, valleys and plains stretches elevating from 360 M to 6139 M and administratively divided in eight district of Muzafarabad, Neelam, Bagh Rawalakot, Sudhanoti, Kotli, Mirpur and Bhimbher and further to 29 tehsils (Sub Divisions) and 1674 villages. Two major rivers including Jhelum and Punch along with tributaries converge a country second biggest Mangla Dam lake at Mirpur. Snowfall starts above 1500 M in the month of December.

The present total population of AJK is around 3.5 million. The earthquake affected Muzafarabad, Neelam, Bagh and Rawalakot districts and a few villages/houses of district Sudhanoti. After the entire infrastructure in almost half of Azad Jammu Kashmir went down to earth by the massive earthquake of October 8 in four, out of all eight districts of AJK, according to independent observers more

then 80,000 people died in AJK and about thousands of injured.

Pakistan Council for Social Welfare & Human Rights has been working in different parts of Azad Jammu & Kashmir since 1992, when heavy flood occurred and swallowed thousand human lives and also damaged lot of infrastructure and after from the period of the massive armed tension between Indo-Pak at AJK control line in shape of to provide the relief to the effected people due to heavy shelling by Indian army at line of control with the help of Convent of Jesus and Mary Pakistan, local philanthropists, Catholic groups of Pakistan etc with the collaboration of Govt. of AJK and different Civil Society Organizations. After this worst earthquake of this region in the history, Pakistan Council for Social Welfare & Human Rights quickly moved in the different effected areas and worked for earthquake victims in two steps 1st provision of the relief in the shapes of blankets, grocery, medicines, water canes, warm clothes etc and as second step PCSW&HR established 7 Tent Villages at various parts of AJK with the collaboration of One Body One Spirit Movement OBOS Korea and also provided 58 Permanent Shelters at Village Kari Kotli Sub Division Dheer Kot with the collaboration of local philanthropists & Jewelers Association Sialkot. PCSW&HR also provided 145 permanent shelters to families of Village Bermong Rawalakot – AJK with the collaboration of One Body One Spirit Movement OBOS Korea. Presently Pakistan Council for Social Welfare & Human Rights is also working on another project with the collaboration of OBOS Korea and through this project 80 permanent shelters consisting 2 rooms having size 11 x 12 feet 1 kitchen size 11 x 7 feet, 1 bathroom size 5 x 4 feet and 1 veranda having size 26 x 4 feet at village Akhorban Rawalakot AJK. Although Pakistan Council for Social Welfare & Human Rights did the various projects with different donors for the rehabilitation of Earthquake Victims, but in this project

status report we will only briefly highlight the PCSW&HR's recently completed project "Provision of Permanent Shelters to 145 families of Village Bermong Rawalakot – AJK" with the collaboration of One Body One Spirit Movement (OBOS) Korea to sort out the background of this reported project with St. Columban Mission Pakistan. Actually this project Provision of Permanent Latrines, Kitchen and Ceilings with the financial assistance of St. Columban Mission Pakistan is extension of Provision of Permanent Shelters to 145 families of Village Bermong Rawalakot –

**Highlights of Project of
"Provision of Permanent
Shelters to 145 Families of
Village Bermong Rawalakot –
AJK with the Collaboration of
OBOS Korea"**

After this worst earthquake 1st priority was to rescue the peoples and provide them basic relief goods and then after provide immediate shelters to those families have completely lost their homes/properties and became shelter less. So shelters were the basic need of earthquake victims. Different donors through out the word including OBOS Korea step forwarded and provided Tents to the earthquake victims so that shelter may be provided to peoples those houses had been completely destroyed. Pakistan Council for Social Welfare & Human Rights has been realized from the very beginning although it is good step and need of hour that different agencies are providing the Tents to homeless families for shelter, but it is not permanent solution because these tents will not be able to protect the people of AJK from very heavy snow fall and cold winter which will start from mid of December, and same happened when very heavy snowfall started and also during the rain these shelters could not protect the people from cold and peoples were forced to go back their damaged & cracked houses to protect themselves from

very severe cold, rain and snow fall and these tents became useless due to weather effect. Pakistan Council for Social Welfare & Human Rights has been urged the different donor agencies and also Govt. officials like President and Prime Minister of AJK Govt. during the meetings that they should think for the provision of permanent shelter to the victims of 8th October earthquake. Pakistan Council for Social Welfare and Human Rights also took initiative at the end of November 05 and presented a model for the provision of permanent shelter to the 58 families of village Kari Kotli Sub Division Dheer Kot District Bagh of AJK with the financial assistant of local philanthropists/NGO members and Jewelers Association Sialkot. For this purpose we provided the CGI sheets, tool kits, technical assistance, and grocery for 10days to each family so that they can rebuild their destroyed houses on self help basis utilizing their available resources remained save during earthquake like wood, bricks/blocks, sheets for side wall, doors, window etc. Strategy of this model purely based on social mobilization process. The community, NGO's consultants, local govt. representatives mutually developed this project and community participation was ensured at all level. Supervision, monitoring, identification of the needy peoples was the primary responsibility of the local Govt. representatives and community influential. Provision of the above-mentioned material, technical assistance and broad based social mobilization were the key responsibilities of NGO staff. The government appreciated this model and public levels due to its sustainability and capacity to save the people form the weather effects and snowfall and these shelters also proved it self-earthquake proof. The sustainability of the shelter was also examined during the heavy snowfall, rains and heavy cold season in the months of December & January. This model was also much cost effective and all material used during this project is easily available in the local market.

During the month of December 2005 a high profile delegation of One Body One Spirit Movement headed by Mr. Francis Kim visited Pakistan to observe their tent villages established with the collaboration of Pakistan Council for Social Welfare & Human Rights at 7 locations of AJK. During their visit to earthquake affected area they also visited the village Kari Kotli and physically examined the permanent shelters built by community on self-help basis with the financial assistance of Pakistan Council for Social Welfare & Human Rights.

OBOS delegation also interviewed the owner of these shelters and learnt that at very highly mountains where average 8-10 feet snow falls these tents can never alternate of permanent shelters. Community participation at all level also inspired the delegation of OBOS and they showed their intention that their organization OBOS also planning to provided such kind of permanent shelters adopting the same strategies adopted by the Pakistan Council for Social Welfare & Human Rights in their project at village Kari Kotli Sub Division Dheer Kot and for this purpose with the mutually consultation Village BERMONG was selected for the provision of 145 permanent shelters with the participation of community. Pakistan Council for Social Welfare & Human Rights signed MOU with OBOS – Korea from 18th January 2006 and as per signed MOU Pakistan Council for Social Welfare & Human Rights will provide 145 permanent shelters to the selected families of village Bermong – District Poonch Rawalakot. All 145 selected families will construct their permanent shelters on self-help basis utilizing their available resources with the financial assistance of Pakistan Council for Social Human Rights. Now we highlight the all activities/strategies as per project plan done by Pakistan Council for Social Welfare & Human Rights to accomplish this “Provision of permanent shelters Project” to the 145 selected families

Activities/Strategies

To accomplish this project following activities/strategies were adopted.

Meeting with Govt. Officials

On 24th January 2006 meeting with Govt. officials held in the office of the Additional Commissioner who is CEO of Poonch division. The purpose of this meeting was to brief the govt. officials regarding this project, its strategies and also to finalize the role of each stakeholder during the project, so that this project may run smoothly and quality of work may also be ensured.

Formation of Project Committee

During the meeting with Govt. officials on 24th January it was also decided that to implement this project a **PROJECT COMMITTEE (District Base)** will also be formed and this committee will monitor and facilitate the all phases of project to ensure the quality of work as per criteria. So under the chair of Additional Commissioner 10 members Project Committee was formed During the project period this project committee has been met on weekly basis and members of this meeting have been shared the progress of work in their respective areas.

Identification of the most deserving families for support

After the formation of Project committee its 1st meeting held on 26th January 2006 under the chair of additional Commissioner chairman of project committee to identify the most deserving 145 families to construct their permanent shelters. During the meeting participants were asked that what kind of criteria we should fix for the selection of families to construct their shelters. Representatives from community told while expressing their view regarding selection of 145 families that almost all families of village Bermong deserve for assistance to reconstruct their permanent shelters, because all houses of this village have been destroyed during the 8th October Earthquake and all families of village Bermong have almost same status, therefore, it will be difficult for us to select 145 families out of 429 families. So during the meeting it was unanimously decided that to select the 145 families we will draw a circle from one side of village and those 145 families/house will come under this circle will be provided the assistance for the construction

of their permanent shelters. In this way 145 families were selected for the construction of their permanent shelters.

Data Collection and Analysis of 145 Selected Families

After the selection of 145 families the PCSW&HR staff collected the personal case history/data of each family on the prescribed format with the assistance of local community representatives. The purpose of data collection to get information about each family, detail of losses during the earthquake, number of family members, source of earning, available resources will utilize during the construction of permanent shelters etc. Each format was signed by the chairman project along with its recommendation for the provision of material.

Broad Based Community Meeting (BBCM)

On 2nd February 2006 Broad Based Community Meeting (BBCM) held at village Bermong. Project committee chairman Additional Commissioner has to preside this BBCM but due to sudden official commitment at Islamabad he could not preside this meeting. During the meeting almost 1 person from each family of village Bermong participated in the meeting

Purposes of this BBMC were

1. To express sympathies with the people of village Bermong over the irreversible loss of human lives during the 8th October earthquake
2. To inform the people of village Bermong regarding the Provision of assistance (CGI Sheet, tool kits, grocery, heating system etc) to 145 families of Village Bermong for the construction of permanent shelters on self help basis using their available resources.
3. To mobilize the community and seek their cooperation and support during the project.
4. Identification of volunteers for the formation of village based volunteer group

Formation of Village Based Volunteers Group

During the Broad Based Community Meeting Village Based Volunteer Group was also formed comprising on following 13 members. All members took the responsibilities that they will help to construct the permanent shelters to those families have no men.

Capacity building workshop of village based voluntary group

On 3rd January 2006 one-day capacity building workshop arranged for village based volunteers group (VBVG) at Bermong. During this workshop all 13 members of VBVG participated. Purpose of this workshop to build the capacity of volunteers so that they may have capability to monitor as well as facilitate during the project and also identify the civic problems and also seek out the solutions of problems at collective level in the deep interest of village.

Formation of Purchase Committee

During the executive body meeting of NGO it was decided that during the OBOS project a purchase committee should form to ensure the transparency as well to maintain the quality of all kind of material during the purchase. So a purchase committee consisting 1 chairman and 2 members and project manger formed. During the meeting of purchase committee it was also decided before the purchase of material quotations will be called form relevant companies/firms and lowest quotation will be approved and chairman will approve the quotation. Project Manger will take in writing approval from chairman for the approval of quotation or payment to any companies/firms. All payments above 40 thousand will be made through cross cheque and account department will retain photocopies of all cheques. Purchase committee purchased the all-relevant material adopting the criteria.

Distribution of the Material

As per methodology of this project all required material had to distribute among the all-145 families in a ceremony, but during the project

committee meeting while keeping in view shortage of time it was decided that initially tool kits will be provided to all 145 families and then each family will be requested to tie up the structure of their shelters using the wood and others related material from their own end and after this family who will complete the structure will inform the project committee. Coordinator and technical advisor will visit the structure and will issue the GCI sheets, Grocery and heating system. PCSW&HR started provision of Tool kits from 14th February 2006 to the 145 families and families those received tool kits started to tie up the structure of their shelters and then as per plan family who tied up the structure approached to project committee and has been informed that they have completed the structure of their shelters therefore, they may be issued CGI Sheet, Grocery and heating system so that they may build their permanent shelters as soon as possible. Project committee members (Coordinator and technical advisor) have been visited the each shelter which structure has tied up and then project committee issued the GCI Sheet, Grocery and heating system.

Monitoring of the construction process

During the all process of construction project committee members, Coordinator, Technical advisor, Field Manger, NGO executives and Village Based Volunteers have been visited continuously to all 145 shelters so that quality of work with in stipulated time may be ensured and if any family is facing any kind of difficulty then it may be solved mutually.

OBOS ‘ delegation Visit to Project

Two members delegation comprising Mr. Kim Francis Head of International Cooperation Dept/Resource development Dept and Ms. Dominica Choi Project Manger/Development Assistance Team Leader of International Cooperation Dept, One Body One Spirit Movement OBOS – Korea visited the project from 21st March to 25th March 2006 to monitor and assess the project. During their visit they people visited the all shelters physically and interviewed the owner of the shelters. During the visit Korean delegation had also chance to hold meetings with Govt. officials as well also to attend the project committee meeting held under the chair of project committee chairman

Additional Commissioner Rawalakot and this meeting held in the newly built permanent shelter.

Inauguration of the Shelters

On 24th March 2006 Inauguration ceremony was held at Village Bermong to formally inaugurate these shelters build by the 145 families on self-help basis with the assistance of PCSW&HR and OBOS Korea. President of Azad Jammu & Kashmir Sardar Muhammad Anwer Khan and Sardar Muhammad Yaqoob Khan Deputy Speaker were called as chief guest to inaugurate these 145 shelters, but due to bad weather President Sardar Muhammad Anwer Khan did not attend this ceremony, as aviation authority did not allow his helicopter for landing. Sardar Muhammad Yaqoob Khan attended this ceremony as chief gust. Muhammad Ijaz Noori Chairman Pakistan Council for Social Welfare & Human Rights presided over the inauguration ceremony. OBOS delegation’s members, PCSW&HR’s executive members, Hundreds of people from village Bermong and its surrounding areas, high profile Govt. officials Additional Commissioner, and others attend this ceremony. Addressing as chief guest at village Bermong Rawalakot AJK during the inaugural ceremony of 145 permanent shelters built by community on self-help basis with the financial & technical assistance and motivation of Pakistan Council for Social Welfare & Human Rights and leading Korean NGO One Body One Spirit Movement OBOS Sardar Muhammad Yaqoob Deputy Speaker National Assembly of Pakistan said that Earthquake Efectees should play their role for their rehabilitation while keeping in view their traditions, self-confidence and self reliance spirit, because only those Nations obtain wide progress in the world who don’t depend on others. The inaugural ceremony was presided over by Chairman Pakistan Council for Social Welfare & Human Rights Muhammad Ijaz Noori whereas Ms. Dominica Choi Project Manger OBOS Korea, Mr. Abdul Khaliq Advocate local project coordinator PCSW&HR, political advisor to president of Azad Jammu & Kashmir Shukat Mehmood and others also addressed the ceremony. Deputy Speaker said that Government, NGOs or other agencies may not provide relief for whole life, because resources are diminishing day by day

and again to stand on our foot we have to present the example of courage, and self-reliance with out losing our ego & self Importance, and we also have to play the role for the development of our nation with our continuous struggle and work. He further said that provision of permanent shelters at Bermong Kalan created solidarity among the followers of two religions Islam and Christianity, because the OBOS just joining this project on the humanitarian grounds and we welcome their efforts for the rehabilitations of suffering humanity. Such kind of activities by Muslim and Christian organizations will helpful to close the humanity on humanitarian grounds and this partnership could be resulted on the durable global peace and poverty alleviation at global level. He further added that Pakistan Council for Social Welfare & Human Rights done remarkable job by mobilizing the people to work on self help basis and he also appreciated the people of Bermong Kalan as they set example for the whole nation by doing work on self help basis. He also urged the other Efectees of earthquake that they should also work for their rehabilitation with same kind of zeal and courage showed by the people of Bermong Kalan.

Interview with 145 Families

After the completion of shelters and shifting of all 145 families to these new permanent shelters all families were interview individually to know their views about the project as well as to know the impact of the project.

Mini Parks for Children

On the demand of community, during this project 2 Mini Parks one at Govt. Middle school for boys and 1 at Govt. primary school for girls also have been established by the PCSW&HR. the main purpose for establishment of these parks is provide the recreation place to the people of village Bermong especially school going age children so that these children may shun away the worst disaster of 8th October 2005 and concentrate on their studies smoothly and play their role for the progress of Nation. One Mini Park has been dedicated to the veteran of Pakistan Movement Mr. Mehmud Ali Federal Minister Cabinet Division Govt. of Pakistan and other has been

dedicated to Late Ms Noor Jahan mother of PCSW&HR Chairman.

Appreciation Meeting

Final appreciation meeting was held on 18th April 2006. During this meeting hundred of people including family heads of all 145 family those constructed permanent shelters participated. Purpose of this meeting to appreciate the all-145 families who built the permanent shelters utilizing their available resources with the assistance of PCSW&HR and OBOS – Korea and also inspired the others family of village that they should took initiate to construct their damaged shelters on self help basis. PCSW&HR executives, Govt. officials, project committee members, village based volunteers group etc also participated during the appreciation meeting. During the meeting most of the beneficiaries paid the thanks to OBOS Korea and PCSW&HR for their remarkable work the rehabilitation of Earthquake victims and said although on the inspiration, motivation and financial & moral support of PCSW&HR and OBOS they have built their own shelters and these shelters fulfill their residential needs, but it will be much better if they may provide the separate Kitchen, Latrine and also ceilings, then our shelters will be completed with all residential aspects required at hilly areas. All Beneficiaries also humbly requested to PCSW&HR for the provision of separate permanent Kitchen, Latrine also ceiling for all 145 shelters. During the Appreciation meeting Mr. Muhammad Ijaz Noori Chairman PCSW&HR told the beneficiaries that he can't promise with you that his organization will provide you separate Kitchen, latrine and ceilings, but he will try his best to seek another donor or philanthropists for this purpose.

While keeping in view the demand and request of all 145 families those built permanent shelters with the assistance of OBOS and PCSW&HR for the provision of permanent Latrines, Kitchen and ceilings Pakistan Council for Social Welfare & Human Rights approached to different donors. St. Columban Mission Pakistan Represented by Fr. Colm Murphy is also one of them. On the request of Pakistan Council for Social Welfare St. Columban Mission Pakistan very kindly agreed to provide the permanent latrines, kitchens and

ceilings to all 145 shelters built by families of village Bermong with the assistance of OBOS Korea and PCSW&HR.

During the month of November 2006 Pakistan Council for Social Welfare & Human Rights signed project with St. Columban Mission Pakistan for the provision of permanent latrines, kitchen and ceilings to 145 permanent shelters built by OBOS and PCSW&HR. As per signed agreement 2 CGI sheets for kitchen and latrine, 15 Hardboard sheets size 8 x 4 feet for ceilings and accessories for Latrines etc were provided for each shelter. As per agreement Total project Budget (St. Columban Mission Contribution) was an amount of Rs. 917,995/- but St. Columban Mission Pakistan has contributed an amount of Rs. 996,925/- and extra amount of Rs. 78,930/- has allocated for monitoring cost purpose.

DETAIL OF ACTIVITIES TO IMPLEMENT THE “PROVISION OF PERMANENT LATRINES, KITCHEN AND CEILINGS” PROJECT

To implement this project Pakistan Council for Social Welfare and Human Rights adopted the following strategies/activities as per detail given below.

Meeting with Govt. Officials

After the formally signed of MOU between PCSW&HR and St. Columban Mission Pakistan in the month of November 2006 PCSW&HR’s representative held meeting with Govt. officials as they were one of stake holder during the provision of 145 permanent shelters at village Bermong Rawalakot. During the meeting with Govt. Officials headed by Additional Commissioner Poonch Division Sardar Khurshid Ahmed. They were informed regarding the provision of permanent latrines; kitchen and ceiling by St. Columban Mission Pakistan to those 145 families built the permanent shelters on self-help basis with the

financial assistance of OBOS and PCSW&HR. Govt. officials appreciated the efforts of PCSW&HR are doing for the rehabilitation of earthquake victims at Rawalakot also thanked to St. Columban Mission Pakistan for provision of permanent latrines, kitchens and ceilings to all 145 shelters built by families of villager Bermong with the financial assistance of OBOS and PCSW&HR and assured their full cooperation and assistance during this project.

Broad Based Community Meeting (BBCM)

On 15th November 2006 Broad Based Community Meeting (BBCM) held at village Bermong. Mr. Muhammad Ijaz Noori chaired the meeting. Project committee members, influential of village Bermong, family head of all 145 beneficiaries and others participated in the meeting.

While talking during the meeting Mr. Muhammad Ijaz Noori chairman Pakistan Council for Social Welfare & Human Rights informed the participants that as on 18th April 2006 when after the completion of 145 permanent shelters built by the families of your village Bermong on self help basis with the financial assistance of OBOS Korea and PCSW&HR, most of you (Beneficiaries) requested to PCSW&HR for the provision of permanent latrines, kitchen and ceilings to all 145 shelters. As that meeting I assured you that our organization Pakistan Council for Social Welfare & Human Rights will try its best to seek the donor so that it may be possible that kitchen, latrine and ceiling provided to each shelter. Now I am feeling great pleasure to inform you that by the Grace of God St. Columban Mission Pakistan which is one of our counterpart has very kindly agreed to provide the permanent latrines, kitchens and ceilings to all 145 shelters. All participants clapped with very enthusiasm, Mr. Noori further informed the participants that to build the kitchen and latrine 2 CGI sheets size 10.3 x 10 feet along with seat, pipe, P. Trap and other necessary accessories will be provided to each shelter,

whereas 15 hardboard sheets, tool kit etc will also be provided to each shelter for ceiling, PCSW&HR will pay the technical labor charges and for this purpose we will contract with an firm/vendor who will construct the latrine, kitchen and ceiling.

Owner of each shelter will have to contribute the wood, which will use to construct the kitchen and latrine and also bear the cost of septic tank. All participants told that it would be easy for them to contribute the wood and septic tank charges. Mr. Noori further informed the participants that with in one week we will purchase the relevant material and till 26th November 2006 all material will be available in village Bermong. During the meeting it was also decided that each beneficiary would inform the technical consultant (Mr. Muhammad Latif) that he/she has arrange the wood to be used to prepare the roof of kitchen and bathroom, then technical consultant will issue the CGI sheets, tool kits, and hardboard sheets and technical labor will approach to beneficiary shelter to prepare the kitchen, latrine and ceiling to shelter.

During the Broad Based Community meeting while representing the community/beneficiaries number of people thanked to St. Columban Mission Pakistan and PCSW&HR for kindness and said they will always remember St. Columban and PCSW&HR in their prayers as they have done for them and their children. During the meeting project committee and village based volunteers groups formed during the previous project “Provision of 145 permanent shelters” was also requested to play it important role as they done in previous project to accomplish this project in effective way and smoothly.

Formation of Purchase Committee

During this project “provision of permanent latrines, kitchen and ceiling to 145 shelters” purchase committee was formed comprising 3 executive members of PCSW&HR. The main purpose to form this committee to ensured the purchase of quality material with in allocated budget. Purchase committee started the purchase of all relevant material and from 21st November to 25th November 2006 all relevant was purchased and dispatched to Village Bermong for further provision to owner of shelters.

Launching of Project

Although the project was started in the mid of November but on 25th November 2006 His Excellency Sardar Muhammad Abdul Qayyum Khan Ex – President and Prime Minister of AJK and supreme head of ruling party All Jammu & Muslim Conference AJK formally launched this project “Provision of Permanent latrines, kitchen and ceilings to all 145 shelters built by OBOS and PCSW&HR. He also visited one of shelter and applauded the efforts of PCSW&HR for remarkable work for the rehabilitation of earthquake victims.



AJK briefing Sardar Abdul Qayyum Khan about the ceiling and shelter project during the visit of a shelter. Chairman PCSW&HR Mr. Muhammad Ijaz Noori and DC Rawalakot Shafiq Kiani is also seen in the picture



Sardar Abdul Qayyum Khan Ex Prime Minister and President of AJK is offering prayer after the formal inauguration of the extended project with the provision of ceiling, kitchen and washroom St. Columbans Mission Pakistan in 145 shelters of village Bermong built by OBOS and PCSW&HR

Monitoring of the construction process

During the all process of construction of latrines, kitchen and ceilings, project committee members, village based volunteers groups formed during the previous project “Construction of 145 permanent shelters” Coordinator, Technical advisor, Field Manger of PCSW&HR, NGO executives and Village Based Volunteers are visiting continuously to shelters so that quality of work with in stipulated time may be ensured and if any family is facing any kind of difficulty then it may be solved mutually.



A view of completed kitchen at one of shelter at Village Bermong



Construction of Kitchen with CGI Sheet is under process



Construction of Kitchen and Washroom at Village Bermong



Latrine is being prepared by Technical Labour at Village Bermong



Fr. Colm during the Shelter Visit

Beneficiary with the Shelter Ceiling is prominent in the picture

**St. Columban Mission's
Representative Visit to
Project Area delegation Visit
to Project**

From 29 – 30 November 2006 Fr. Colm Murphy House in Charge St. Columban Mission Pakistan also visited this project and thoroughly examined/monitored the construction process of latrines, kitchen and ceilings during the visits to various shelters. During his visit Fr. Colm Murphy also held meeting with beneficiary



Fr. Colm is observing the Kitchen and Washroom Extension in a shelter at village Bermong along with Officials of PCSW&HR



Mr. Muhammad Ijaz Noori Chairman PCSW&HR is briefing Fr. Colm About the Ceiling Process



Fr. Colm is visiting the Complete Shelter with Ceiling at Village Bermong



Fr. Colm during the visit of PCSW&HR Store for Construction work Material at Village Bermong



Problems and Constraints

While implementing this project we are not facing any severe problems or constraints, because during the all phases of this project participation of local community has been ensured. Project committee members, village based volunteers group, technical advisor, local Coordinator and Field of PCSW&HR are also paying continuous monitoring visit to shelters during the construction process and if there are any kind of problems are being faced during this project are being solved on local level. Due to very heavy snowfall, torrential rains and sever cold construction work is delayed to some extent.

Present Status of the Project

Although as per agreement duration of this reported project was 1st November 2006 to 10th December 2006, but due to very heavy snow fall, torrential rains and sever cold caused delay in the construction of latrines, kitchen and ceilings. Presently by the grace of God ceilings in all 141 shelters have

been completed and remaining 4 families are not in the village due to their seasonal migration from the area, latrines and kitchen have been completed in 120 shelters and in remaining out of 25 shelters 7 families have already contracted their latrines and kitchen at their own end and latrines and kitchen in remaining 18 shelter will be constructed by the community with the help of technical labor with in few days, as some of families out of these 18 families are out of area due to seasonal migration. Material also has been provided to these remaining 18 families. Material of latrines/kitchens for 7 those families have already constructed the latrines/kitchens have been saved and this material will be provided others deserving families those intend to construct the latrines/kitchens in their houses/shelters. Due to cold season especially snowfall owner of all 145 shelters emphasized that 1st priority must be given to complete the ceilings of shelters as early as possible, because ceilings to shelters may provide the protection from dew caused due to snowfall, kitchen and latrines may be constructed later on. Therefore, initially we focused the completed ceilings to all shelters in 1st phase and secondly construction of kitchens and latrines. List of all 145 beneficiaries those constructed the ceilings, permanent latrines and kitchen is as under.

List of all 145 Beneficiaries under Project Provision of Permanent Latrines, Kitchen and Ceilings in 145 Shelters built b OBOS Korea and PCSW&HR for Victims of Earthquake in Village Bermong Rawalakot – AJK

S. No	Name of Family Head	Total # of family members	Less than 14 years	# of people died during earthquake	House damaged during earthquake %	Profession	Monthly Income
1	Muhammad Khurshid	8	6	-	100%	Laborer	1500/-
2	Muhammad Aslam	6	4	-	100%	Laborer	2500/-
3	Rehmat Ullah	5	3	-	100%	Private Employee	4000/-
4	Hizar Khan	7	5	-	100%	Laborer	2500/-
5	Ghulab Khan	3	1	-	100%	Laborer	2500/-
6	Abdul Hameed	7	5	-	100%	Laborer	2500/-
7	Hassan	2	-	-	100%	Laborer	2500/-
8	Muhammad Wasim Khan	7	5	-	100%	Job	5000/-
9	Ghulam Mustafa	5	3	-	100%	Shop Keeper	2000/-
10	Shakeel Ahmed	5	2	-	100%	Employee	10000/-
11	Khalil Ahmed	4	2	-	100%	Private Employee	3000/-
12	Tanveer	6	5	1	100%	Laborer	2500/-
13	Ameer Afzal	5	3	-	100%	Private Employee	5000/-
14	Muhammad Younas	8	6	-	100%	Laborer	1500/-
15	Safeer Hussian	5	3	-	100%	Transporter	10000/-
16	Muhammad Azad	4	2	-	100%	Private Employee	4000/-
17	Muhammad Iftikhar	3	-	-	100%	Lab Technician	5000/-
18	Muhammad Saleem	6	4	-	100%	Employee	10000/-
19	Shoukat	9	4	-	100%	Laborer	2500/-
20	Muhammad Nazir	7	5	-	100%	Private Employee	4000/-
21	Muhammad Ashraf	5	3	-	100%	Private Employee	4000/-
22	Shabir Ahmed	6	4	-	100%	Private Employee	3000/-
23	Tasawer	3	1	1	100%	Private Employee	2500/-
24	Muhammad Habib	11	9	-	100%	Private Employee	2500/-
25	Waqas Danish	5	4	-	100%	Private Employee	2000/-
26	Eidho	4	2	-	100%	Employee	2500/-
27	Muhammad Afzal	4	2	-	100%	Employee	10000/-
28	Muhammad Waseem	5	1	-	100%	Private Employee	3000/-
29	Rsham Khan	5	3	-	100%	Govt. Employee	7000/-
30	Rehmat Jaan	3	2	-	100%	Employee	2500/-
31	Muhammad Javed	10	8	-	100%	Employee	2500/-

32	Mukhmal Jaan	7	6	-	100%	Private Employee	2000/-
33	M. Haleem Khan	6	4	-	100%	Employee	2500/-
34	Rasheed Tahir	8	5	-	100%	Private work	10000/-
35	Muhammad Naeem	5	3	-	100%	Employee	2500/-
36	Akhter Khan	2	-	-	100%	-	-
37	Ijaz Qamir	5	3	-	100%	Journalist	5000/-
38	Muhammad Akbar	5	2	-	100%	Watchman	3000/-
39	Mehmood	5	3	-	100%	Retired	1000/-
40	Muhammad Bashir	4	1	-	100%	Employee	5000/-
41	Muhammad Ishaq	5	3	1	100%	Employee	2500/-
42	Muhammad Imtiaz	5	3	-	100%	Employee	10000/-
43	Sabir Kiani	7	5	-	100%	Driver	3000/-
44	Muhammad Ashraf	8	-	-	100%	Private Employee	5000/-
45	Muhammad Khaliq	8	6	-	100%	Employee	2500/-
46	Abdul Rehman	4	3	-	100%	Govt. Employee	3000/-
47	Mehmood Hussain	8	6	-	100%	Private Employee	2000/-
48	Muhammad Anwar	3	1	-	100%	Employee	10000/-
49	Nasreen Akhter	6	5	-	100%	Employee	8000/-
50	Nasreen	6	5	-	100%	Pensioner	1000/-
51	Amin Ahmed	7	1	-	100%	Employee	3000/-
52	Muhammad Yasin	6	4	-	100%	Shop Keeper	2000/-
53	Muhammad Saddique	9	5	-	100%	Laborer	1500/-
54	Muhammad Saddique	7	5	-	100%	Laborer	3000/-
55	Muhammad Raffique	8	6	-	100%	Transporter	10000/-
56	Muhammad Javed	6	4	-	100%	Employee	10000/-
57	Masood Akhter	5	1	-	100%	Employee	10000/-
58	Babu Naseer	7	4	-	100%	Employee	10000/-
59	Gul Muhammad	9	3	-	100%	Laborer	1200/-
60	Muhammad Ibrahim	5	3	-	100%	Driver	3000/-
61	Muhammad Syed	7	5	-	100%	Shop Keeper	2500/-
62	Syed Akram	8	6	-	100%	Private Employee	1000/-
63	Muhammad Javed	5	3	-	100%	Driver	5000/-
64	Maqbool	10	6	-	100%	Laborer	1200/-
65	Khadim Hussain	8	6	-	100%	Private Employee	10000/-
66	Shakeel	3	1	-	100%	Govt. Employee	2500/-
67	Wajid Ali	3	1	-	100%	Peon	2000/-
68	Muhammad Din	7	5	-	100%	Govt. Employee	2500/-
69	Muhammad Sadiq	5	2	-	100%	Watch Mechanic	1500/-

70	Muhammad Arif	7	5	-	100%	Laborer	1500/-
71	Muhammad Zareen	10	7	-	100%	Govt. Employee	2500/-
72	Muhammad Jaleel	5	1	-	100%	Employee	2000/-
73	Iftikhar	7	5	-	100%	Employee	10000/-
74	Muhammad Younas	7	5	-	100%	Private Employee	1500/-
75	Anwar Jaan	5	-	-	100%	Pensioner	1000/-
76	Muhammad Khalid	11	4	-	100%	Driver	2500/-
77	Muhammad Roshan	5	1	-	100%	Employee	10000/-
78	Muhammad Ishaq	5	3	-	100%	Laborer	1200/-
79	Muhammad Rafiq	5	3	-	100%	Driver	1500/-
80	Muhammad Karim	3	-	-	100%	Laborer	1000/-
81	Jahanghir	4	-	-	100%	Laborer	1200/-
82	Wazir Hussain	5	1	-	100%	Employee	10000/-
83	Muhammad Yasin	8	7	-	100%	Hotel Work	1500/-
84	Jaan Muhammad	9	3	-	100%	Employee	10000/-
85	Muhammad Ishaq	7	5	-	100%	Police Man	10000/-
86	Kaleem Ullah	7	5	-	100%	Pensioner	1500/-
87	Hoshyaar	7	5	-	100%	Employee	10000/-
88	Abdul Rehman	8	5	-	100%	Staionery	1500/-
89	Muhammad Latif	9	5	-	100%	Employee	10000/-
90	Muhammad Abid	6	1	-	100%	Private Employee	10000/-
91	Muhammad Arif	6	4	-	100%	Laborer	1200/-
92	Muhammad Ishaq	9	3	-	100%	Laborer	1200/-
93	Muhammad Shafie	6	4	-	100%	Laborer	1200/-
94	Abdul Mujeed	7	5	-	100%	Driver	3000/-
95	Maqsooda Jaan	7	5	-	100%	Driver	3000/-
96	Muhammad Farooq	8	6	-	100%	Tailor	1500/-
97	Abdul Karim	4	-	-	100%	Tailor	1500/-
98	Muhammad Resham	9	7	-	100%	Laborer	1500/-
99	Resham Khan	5	3	-	100%	Shop Keeper	1200/-
100	Punoo Khan	6	4	-	100%	Govt. Employee	2500/-
101	Muhammad Ikhlaz	7	4	-	100%	Govt. Employee	2500/-
102	Muhammd Nadeem	7	4	-	100%		
103	Muhammad Akram	9	5	-	100%	Transporator	10000/-
104	Shah Pari	4	3	-	100%	Pensioner	1000/-
105	Muhammad Akhter	5	3	-	100%	Driver	3000/-
106	Rauf Ahmed	7	3	-	100%	Driver	10000/-
107	Shah Meer	6	4	-	100%	Shop Keeper	1500/-

108	Muhammmad Ilyas	8	6	-	100%	Press Machine	5000/-
109	Atta Ullah	6	2	-	100%	Private Employee	3000/-
110	Taj Muhammad	4	2	-	100%	Employee	10000/-
111	Shamim Akhter	3	2	-	100%	Private Employee	1500/-
112	Muhammad Younas	3	1	-	100%	Teacher	3000/-
113	Maqbool Hussain	12	4	-	100%	Govt. Employee	2500/-
114	Misri Khan	2	-	-	100%	Govt. Employee	2500/-
115	Muhammad Arif	9	-	-	100%	Employee	10000/-
116	Manzoor	6	2	-	100%	Employee	2000/-
117	Muhammad Iqbal	7	5	1	100%	Shop Keeper	2000/-
118	Muhammad Aslam	8	3	-	100%	Private Employee	3000/-
119	Muhammad Waheed	6	4	-	100%	Govt. Employee	2500/-
120	Muhammad Younas	9	5	-	100%	Employee	1000/-
121	Khurshida Begum	4	3	-	100%	Tailor	1500/-
122	Shabir Ahmed	2	-	-	100%	Teacher	3000/-
123	Gul Mujeed	2	2	-	100%	Govt. Employee	2500/-
124	Sabir Husain	5	-	-	100%	Govt. Employee	1000/-
125	Muhammad Iqbal	6	1	-	100%	Laborer	2000/-
126	Muhammad Riaz	6	4	-	100%	Govt. Employee	2500/-
127	Sajid	9	6	-	100%	Employee	1500/-
128	Abdul Karim	4	2	-	100%	Tailor	2000/-
129	Abdul Hameed	7	4	-	100%	Shop Keeper	2000/-
130	Muhammad Khurshid	2	-	-	100%	Govt. Employee	2500/-
131	Shoukat Mehmood	4	1	-	100%	Teacher	4000/-
132	Muhammad Laal	5	3	-	100%	Driver	1500/-
133	Muhammad Pervez	8	6	-	100%	Govt. Employee	2500/-
134	Abdul Aziz	6	4	-	100%	Govt. Employee	4000/-
135	Muhammad Sharif	7	3	-	100%	Laborer	1500/-
136	Rasheed	8	4	-	100%	Private Employee	5000/-
137	Abdul Latif	6	4	-	100%	Employee	5000/-
138	Najam Latif	4	2	-	100%	Laborer	1500/-
139	Farooq	5	3	-	100%	Shop Keeper	8000/-
140	Maroof Ahmed	8	3	-	100%	Employee	10000/-
141	Muhammad Yousaf	4	1	-	100%	Pensioner	1000/-
142	Muhammad Khan	9	7	-	100%	Govt. Employee	2500/-
143	Muhammad Jamil	4	2	-	100%	Teacher	10000/-
144	Muhammad Ashraf	6	4	-	100%	Employee	10000/-
145	Muhammad Sharif	6	4	-	100%	Govt. Employee	2500/-

